

Site Readiness Checklist - Sound Insulation Testing

Please ensure that this checklist is completed prior to the agreed test date to ensure that the property or properties are fully prepared to be tested. **Please allow for a 2 working days cancellation period to avoid aborted test fees.**

Sound Insulation Testing

- All windows (including trickle vents) & external doors must be installed, glazed and closed.
- All ventilation systems should be installed and closed.
- All internal doors should be hung.
- All walls/floors/ceilings must be completed.
- All skirting boards, electrical sockets and light switches should be fitted.
- In order to test separating floors for impact sound transmission, there must be no cosmetic floor coverings in the rooms that are to be testing (i.e. timber laminate/solid timber, carpet, vinyl, ceramics).
- Rooms in which tests are to be carried out must be empty and tidy.
- No trades should be working in the dwelling during the tests.
- Access is required to the properties either side of the separating structure(s) under test.
- There must be no noisy operations or work in or around the test properties during testing (e.g. drilling, groundwork, heavy machinery noise)
- Smoke alarms within plots must be silent

Our sound technician requires 240v 50Hz mains power to be available within ALL DWELLINGS within the test.

Notes:

Project/Plot:

Date:

Time:

Contractor:

Site Contact:

Test Engineer: